

2008 Public Works and Transportation Bond Projects

<u>Project Name</u>	<u>Project Cost</u>	<u>Project Description</u>	<u>Current Status</u>
Residential Street Rebuild Program	\$ 15,570,000	Rebuild existing residential streets.	2009, 2010, 2011, 2012 annual projects all complete. 2013 annual project expected to bid October 2014.
Stadium (Division to Abram)	\$ 14,995,000	Rebuild roadway.	ROW Acquisition in progress. Expected to bid July 2014.
Arterial and Collector Rebuild Program	\$ 14,220,000	This funding allows for the rebuild of major collector and arterial streets that have deteriorated beyond general maintenance and are not funded by the sales tax for street maintenance.	Park Row (SH 360 to City Limit) – Complete. Center Street (Arkansas to Nottinghill Gate)-- Anticipated bid May 2014. Arkansas Lane (Browning to 360)--Complete.
Abram (Cooper to New York)	\$ 10,255,000	This project will provide additional construction funds to rebuild Abram Street from Cooper Street to New York Avenue. This project will include enhanced sidewalks, streetlights, and water and sanitary sewer improvements.	Abram (Cooper to Collins) – Lane configuration study in progress. Abram (Collins to New York) – Building demolition in progress. Anticipated utility relocation start date Fall 2014. Anticipated bid date early 2015.
Great Southwest Parkway	\$ 9,150,000	Provides design and construction funding to reconstruct Great Southwest Parkway from Avenue E to Abram Street.	In design phase. Expected to bid May 2015.
Abram (SH 360 to City Limit)	\$ 5,975,000	Reubild and widen the existing major arterial from 4 to 6 lanes.	Utility relocation in progress. Expected to bid April 2014.
Lamar (Collins to Ballpark)	\$ 5,790,000	Rebuild and widen Lamar between Collins and Ballpark.	Under construction.
Abram (New York to SH 360)	\$ 5,725,000	Provides construction funds to rebuild Abram. Project includes enhanced sidewalks, streetlights, and water and sanitary sewer improvements.	Utility relocation in progress. Expected to bid May 2014.
Bowman Springs (I-20 to City Limits)	\$ 2,850,000	Rebuild and widen roadway.	Under construction.
Ledbetter (Harris to Eden) and Eden Sight Improvements	\$ 2,800,000	Provides funding for intersection and sidewalk improvements in this area in the Mansfield school district where three schools are located nearby.	Part of Tri-Schools project. Expected to bid April 2014.
Construction Testing	\$ 2,700,000	Provides for material testing for all roadway infrastructure construction.	Ongoing
Sidewalk and Ramp Construction	\$ 2,160,000	Rebuild existing sidewalks that can no longer be repaired by general maintenance and construct new sidewalks.	Under construction.
Matlock Road 5th/6th lanes (Mayfield to Bardin)	\$ 1,970,000	Provides design and construction funding to widen an existing four lane divided roadway to six lanes within the existing median.	Complete
Ledbetter (Russell to Harris)	\$ 1,800,000	Provides funding for intersection and sidewalk improvements in this area in the Mansfield school district where three schools are located nearby.	Part of Tri-Schools project. Expected to bid April 2014.
New Traffic Signals	\$ 1,700,000	Allos for construction of new traffic signals at various intersections.	Complete
Intersection Improvements	\$ 1,170,000	Funding for improvements to Cooper and Mayfield, North Collins and Green Oaks, North Collins and Road to Six Flags, South Cooper and Green Oaks.	Under construction.
Traffic Signal Rebuilds and Modifications	\$ 1,100,000	Provides funding to rebuild and modify signals that will be impacted by road construction.	Complete
Developer Participation Projects	\$ 1,000,000	Allos the City's participation in roadways that are constructed with new development.	\$300,000 remains to be used.
Street Light Upgrades	\$ 875,000	Provides funds to install new streetlights and upgrade existing ones to meet current specifications on portion of city streets where needed.	Complete
Irrigation Relocation and Repair	\$ 550,000	Provides funding to relocate and/or repair irrigation systems in conflict with capital improvement projects.	Ongoing
CMAQ/ITS Projects	\$ 500,000	Provides for the installation of ITS devices for traffic and incident management to address traffic congestion and air quality.	Complete
Matlock and Mayfield Intersection Improvements	\$ 500,000	Provides the addition of right turn lanes on all approaches a the intersection of Matlock and Mayfield.	Complete
Mansfield Webb Rd/Silo Rd Intersection	\$ 380,000	Widen the east and west approaches to the intersection.	Complete
<b>TOTAL</b>	<b>\$ 103,735,000</b>		